

Work Order ID 139511***139511***

Page 1

Monday, November 30, 2015 11:45:09 AM

Item ID: D3910-1 Accept ***N900040100*** Setup Start ***NS1***
Revision ID: Stop ***NS2***
Item Name: Crosstube Lug
Start Date: 11/30/2015 Start Qty: 10.00 ***10*** Cust Item ID:
Required Date: 12/2/2015 Req'd Qty: 10.00 ***10*** Customer:
Reference:

Approvals: Process Plan: MCS Date: DEC 02 2015 Tooling: _____ Date: _____
QC: _____ Date: _____ SPC (Y/N): _____ Date: _____
Run Start ***NR1***
Stop ***NR2***

Sequence ID/ Work Center ID	Operation Description	Set Up/ Run Hours	Tool ID	Tool #	Plan Code	Accept Qty	Reject Qty	Reject Number	Insp. Stamp
--------------------------------	--------------------------	----------------------	---------	--------	--------------	---------------	---------------	------------------	----------------

Draw Nbr	Revision Nbr
D3910	E

110 Outsource process - Machining 0.00
HAAS CNC VERTICAL MACHINING #1

110

Outsource5

Memo

Outsource process - Machining

Issue P/O to Metec : 30654
Machine as per dwg
C of C is required

120

Receive & Inspect for Damage & Mat'l Certs

120

Packaging

Memo

Packaging

Ensure C of C is attach

130

QC6- Inspect dimensions to drawing

130

QC

Memo

Quality Control

CL DEC 03 2015 20

20x Sp/6-01-26.

BD **DAS**
38
9-89
FEB 02 2016

DQA: _____ Date: _____



WORK ORDER NON-CONFORMANCE / UPDATE

QA Closed: _____ Date: _____

Work Order update only ☐

Work Order: _____ Part No. _____ NCR No. _____		DISPOSITION Rework ☐ Scrap ☐ Use-as-is ☐ Suspected Unapproved ☐		AGAINST DEPARTMENT/PROCESS Skid-tube ☐ Machining ☐ Thermoforming ☐ Large Fab ☐ Cross tube ☐ Small Fab ☐ Finishing ☐ Composite ☐ Water Jet ☐ Prod. Eng. Coord. ☐ Rec/Store/Packaging ☐ Supplier ☐ Engineering ☐ Quality ☐ Other ☐					
Date :		Step #:		QTY Effective :			MRB (QSI042) Approval Completed By Lead hand / Supervisor Approval Verification QC / QA Coordinator Approval		
Description Work Order Deviation				Disposition					
Root Cause Environment ☐ Design ☐ Doc/Data ☐ Equip/Tooling ☐ Handling/Pre ☐ Material ☐ Internal Transport ☐ Tribal Knowledge ☐ LOA ☐ Substation ☐ Past Expiry Date ☐ Misidentified ☐		☐ No Re-verification ☐ Operator ☐ Offset/Setup ☐ Supplier ☐ Training ☐ Use for Testing ☐ Poor Information ☐ Rushing ☐ Product Improvement ☐ Process Improvement ☐ Manufacturing Process ☐ Past Due		FAULT CATEGORY ☐ Pressure/Forced ☐ Bending ☐ Centre Not Concentric ☐ Cracks ☐ Crimp/Kink/Ripple/Wave ☐ Cuffs ☐ Crushing ☐ Heat Treat ☐ Wave/Twist in Tube ☐ Marks/Chatter ☐ Temperature/Cure ☐ Set-up ☐ BOM/Route ☐ Broken/Damage/Defect ☐ Inspection Incomplete/Unqualified ☐ Contamination ☐ Countersink ☐ Cut Too Short ☐ Instructions Incomplete/Unclear ☐ Drill Holes ☐ Power Loss/Surge ☐ Folio/Program ☐ Grain ☐ Weld ☐ Wrong Stock Pulled ☐ Out of Sequence ☐ Off-set ☐ Mislabeled ☐ Fit/Function ☐ Misaligned/off center ☐ Positioned Wrong ☐ Outside Dimensions ☐ Over/Under tolerance ☐ Part Incorrect ☐ Part Lost/Missing ☐ Part Moved ☐ Drawing ☐ Finish ☐ Misread ☐ Turning Sequence					
				OTHER :					

DQA: _____ Date: _____



WORK ORDER NON-CONFORMANCE / UPDATE

QA Closed: _____ Date: _____

Work Order update only ☐

Work Order: _____ Part No. _____ NCR No. _____		DISPOSITION Rework ☐ Scrap ☐ Use-as-is ☐ Suspected Unapproved ☐		AGAINST DEPARTMENT/PROCESS Skid-tube ☐ Machining ☐ Thermoforming ☐ Large Fab ☐ Cross tube ☐ Small Fab ☐ Finishing ☐ Composite ☐ Water Jet ☐ Prod. Eng. Coord. ☐ Rec/Store/Packaging ☐ Supplier ☐ Engineering ☐ Quality ☐ Other ☐					
Date :		Step #:		QTY Effective :			MRB (QSI042) Approval Completed By Lead hand / Supervisor Approval Verification QC / QA Coordinator Approval		
Description Work Order Deviation				Disposition					
Root Cause Environment ☐ Design ☐ Doc/Data ☐ Equip/Tooling ☐ Handling/Pre ☐ Material ☐ Internal Transport ☐ Tribal Knowledge ☐ LOA ☐ Substation ☐ Past Expiry Date ☐ Misidentified ☐ No Re-verification ☐ Operator ☐ Offset/Setup ☐ Supplier ☐ Training ☐ Use for Testing ☐ Poor Information ☐ Rushing ☐ Product Improvement ☐ Process Improvement ☐ Manufacturing Process ☐ Past Due ☐		FAULT CATEGORY Pressure/Forced ☐ Bending ☐ Centre Not Concentric ☐ Cracks ☐ Crimp/Kink/Ripple/Wave ☐ Cuffs ☐ Crushing ☐ Heat Treat ☐ Wave/Twist in Tube ☐ Marks/Chatter ☐ Temperature/Cure ☐ Set-up ☐ BOM/Route ☐ Broken/Damage/Defect ☐ Inspection Incomplete/Unqualified ☐ Contamination ☐ Countersink ☐ Cut Too Short ☐ Instructions Incomplete/Unclear ☐ Drill Holes ☐ Power Loss/Surge ☐ Folio/Program ☐ Grain ☐ Weld ☐ Wrong Stock Pulled ☐ Out of Sequence ☐ Off-set ☐ Misabeled ☐ Fit/Function ☐ Misaligned/off center ☐ Positioned Wrong ☐ Outside Dimensions ☐ Over/Under tolerance ☐ Part Incorrect ☐ Part Lost/Missing ☐ Part Moved ☐ Drawing ☐ Finish ☐ Misread ☐ Turning Sequence ☐							
		OTHER : ☐							

DQA: _____ Date: _____



WORK ORDER NON-CONFORMANCE / UPDATE

QA Closed: _____ Date: _____

Work Order update only ☐

Work Order: _____ Part No. _____ NCR No. _____		DISPOSITION Rework ☐ Scrap ☐ Use-as-is ☐ Suspected Unapproved ☐		AGAINST DEPARTMENT/PROCESS Skid-tube ☐ Machining ☐ Thermoforming ☐ Large Fab ☐ Cross tube ☐ Small Fab ☐ Finishing ☐ Composite ☐ Water Jet ☐ Prod. Eng. Coord. ☐ Rec/Store/Packaging ☐ Supplier ☐ Engineering ☐ Quality ☐ Other ☐					
Date :		Step #:		QTY Effective :			MRB (QSI042) Approval Completed By Lead hand / Supervisor Approval Verification QC / QA Coordinator Approval		
Description Work Order Deviation				Disposition					
Root Cause Environment ☐ Design ☐ Doc/Data ☐ Equip/Tooling ☐ Handling/Pre ☐ Material ☐ Internal Transport ☐ Tribal Knowledge ☐ LOA ☐ Substation ☐ Past Expiry Date ☐ Misidentified ☐ No Re-verification ☐ Operator ☐ Offset/Setup ☐ Supplier ☐ Training ☐ Use for Testing ☐ Poor Information ☐ Rushing ☐ Product Improvement ☐ Process Improvement ☐ Manufacturing Process ☐ Past Due ☐		FAULT CATEGORY Pressure/Forced ☐ Bending ☐ Centre Not Concentric ☐ Cracks ☐ Crimp/Kink/Ripple/Wave ☐ Cuffs ☐ Crushing ☐ Heat Treat ☐ Wave/Twist in Tube ☐ Marks/Chatter ☐ Temperature/Cure ☐ Set-up ☐ BOM/Route ☐ Broken/Damage/Defect ☐ Inspection Incomplete/Unqualified ☐ Contamination ☐ Countersink ☐ Cut Too Short ☐ Instructions Incomplete/Unclear ☐ Drill Holes ☐ Power Loss/Surge ☐ Folio/Program ☐ Grain ☐ Weld ☐ Wrong Stock Pulled ☐ Out of Sequence ☐ Off-set ☐ Misabeled ☐ Fit/Function ☐ Misaligned/off center ☐ Positioned Wrong ☐ Outside Dimensions ☐ Over/Under tolerance ☐ Part Incorrect ☐ Part Lost/Missing ☐ Part Moved ☐ Drawing ☐ Finish ☐ Misread ☐ Turning Sequence ☐		OTHER : ☐					

Picklist Print

Page 1

Monday, November 30, 2015 11:45:08 AM

Work Order ID: 139511

139511

Parent Item: D3910-1

D3910-1

Parent Item Name: Crosstube Lug

Start Date: 11/30/2015

Required Date: 12/2/2015

Start Qty: 10.00

Required Qty: 10.00

Comments: IPP REV:A NEW ISSUE 09-11-25 JLM VERIFIED BY:DD IPP
REV:B AS PER REV B 10-03-23 JLM VERIFIED BY:DD

Component Item ID/ Item Name	Replacement Item ID	Mfg/ Purch	Bin Item	Primary Location	Last Location	Route Seq ID	Unit of Measure	Qty on Hand	Qty per Kit	Total Qty	Qty Issued	Date Issued	Status
---------------------------------	------------------------	---------------	-------------	---------------------	------------------	-----------------	--------------------	----------------	-------------	--------------	---------------	----------------	--------

D3910-1P		Purchased	No				Each	0.0000		10			
D3910-1P									**	<u>200X Sp16-01-26</u>			
Crosstube Lug													
D2423		Manufactured	No				f	397.1023		1.368421			
D2423									**	<u>cx DEC 03 2015</u>			
Lug Extrusion													

Location	Loc Qty	Loc Code
Metec	397.1023061	
127892	92.6259901	
131451	304.476316	

✓

DQA: _____ Date: _____




WORK ORDER NON-CONFORMANCE / UPDATE

QA Closed: _____ Date: _____


Work Order update only ☐

Work Order: _____ Part No. _____ NCR No. _____		DISPOSITION Rework ☐ Scrap ☐ Use-as-is ☐ Suspected Unapproved ☐		AGAINST DEPARTMENT/PROCESS Skid-tube ☐ Machining ☐ Thermoforming ☐ Large Fab ☐ Cross tube ☐ Small Fab ☐ Finishing ☐ Composite ☐ Water Jet ☐ Prod. Eng. Coord. ☐ Rec/Store/Packaging ☐ Supplier ☐ Engineering ☐ Quality ☐ Other ☐					
Date :		Step #:		QTY Effective :			MRB (QSI042) Approval Completed By Lead hand / Supervisor Approval Verification QC / QA Coordinator Approval		
Description Work Order Deviation				Disposition					


Root Cause				FAULT CATEGORY							
Environment	☐	No Re-verification	☐	Pressure/Forced	☐	Temperature/Cure	☐	Power Loss/Surge	☐	Positioned Wrong	☐
Design	☐	Operator	☐	Bending	☐	Set-up	☐	Folio/Program	☐	Outside Dimensions	☐
Doc/Data	☐	Offset/Setup	☐	Centre Not Concentric	☐	BOM/Route	☐	Grain	☐	Over/Under tolerance	☐
Equip/Tooling	☐	Supplier	☐	Cracks	☐	Broken/Damage/Defect	☐	Weld	☐	Part Incorrect	☐
Handling/Pre	☐	Training	☐	Crimp/Kink/Ripple/Wave	☐	Inspection Incomplete/Unqualified	☐	Wrong Stock Pulled	☐	Part Lost/Missing	☐
Material	☐	Use for Testing	☐	Cuffs	☐	Contamination	☐	Out of Sequence	☐	Part Moved	☐
Internal Transport	☐	Poor Information	☐	Crushing	☐	Countersink	☐	Off-set	☐	Drawing	☐
Tribal Knowledge	☐	Rushing	☐	Heat Treat	☐	Cut Too Short	☐	Mislabeled	☐	Finish	☐
LOA	☐	Product Improvement	☐	Wave/Twist in Tube	☐	Instructions Incomplete/Unclear	☐	Fit/Function	☐	Misread	☐
Substation	☐	Process Improvement	☐	Marks/Chatter	☐	Drill Holes	☐	Misaligned/off center	☐	Turning Sequence	☐
Past Expiry Date	☐	Manufacturing Process	☐	OTHER :							
Misidentified	☐	Past Due	☐								




D3910-1 X-TUBE LUG



D3910-3 X-TUBE LUG



D3910-5 X-TUBE LUG



D3910-7 X-TUBE LUG

NOTES:

- 1) MATERIAL: MAKE FROM D2423 EXTRUSION
- 2) FINISH: CHEMICAL CONVERSION COAT PER DART QSI 005 4.1
POWDER COAT WHITE (4.3.5.1) PER DART QSI 005 4.3
- 3) TOLERANCES: PER DART QSI 018 UNLESS OTHERWISE NOTED
- 4) UNITS: INCHES UNLESS OTHERWISE NOTED
- 5) BREAK SHARP EDGES: 0.005 TO 0.010 MAX
- 6) IDENTIFICATION: ENGRAVE PART NUMBER TO A DEPTH OF 0.010 $\pm$ 0.005 IN THIS LOCATION WITH A TOOL TIP RADIUS OF 0.015 $\pm$ 0.005
- 7) WEIGHT -1: 0.32 lbs
-3: 0.25 lbs
-5: 0.36 lbs
-7: 0.37 lbs
- 8) IDENTIFICATION: ENGRAVE "FWD LUG" TO A DEPTH OF 0.010 $\pm$ 0.005 IN THIS LOCATION WITH A TOOL TIP RADIUS OF 0.015 $\pm$ 0.005

SHOP COPY
RETURN TO
ENGINEERING
UNCONTROLLED COPY
SUBJECT TO AMENDMENT
WITHOUT NOTICE
WORK ORDER

NO. 139511 MLW
15-12-02

RELEASED





2014 JUN 05
ECN 14-572

E	ADD -7 PER NCR14-3871	AJS	14.05.16
D	CHANGED FASTENER HOLES IN -5 FOR 1/4" HARDWARE. REASON: EASE OF INSTALLATION.	AJS	13.08.14
C	ADD -5.	AJS	13.08.08
B	Ø0.257 HOLES: 4 PL WAS 2 PL (A3-2) & (A3-3); R0.34 FILLET WAS R0.50 (A3-2) & (A3-3). REASON: SEE TR-D350-607-2	JPH	10.03.16
A	NEW ISSUE	JPH	10.03.04
REV.	DESCRIPTION	BY	DATE
DESIGN	AJS	DART AEROSPACE LTD HAWKESBURY, ONTARIO, CANADA	
DRAWN	AJS		
CHECKED	<i>[Signature]</i>	DRAWING NO.	REV. E
MFG. APPR.	<i>[Signature]</i>	D3910	SHEET 1 OF 5
APPROVED	<i>[Signature]</i>	TITLE	SCALE
DE APPR.	<i>[Signature]</i>	X-TUBE LUG (350)	NTS
DATE	14.05.16	COPYRIGHT © 2010 BY DART AEROSPACE LTD THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL, AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD	



ROUND EDGE
R0.06 MIN - R0.10 MAX
2 PL

SECTION A-A






D3910-1 X-TUBE LUG

RELEASED
2014 JUN 05 *q*

DESIGN	AJS	DART AEROSPACE LTD	
DRAWN	AJS	HAWKESBURY, ONTARIO, CANADA	
CHECKED	<i>[Signature]</i>	DRAWING NO. D3910	REV. E SHEET 2 OF 5
MFG. APPR.	<i>[Signature]</i>	TITLE X-TUBE LUG (350)	SCALE NTS
APPROVED	<i>[Signature]</i>	COPYRIGHT © 2010 BY DART AEROSPACE LTD	
DE APPR.	<i>[Signature]</i>	THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD.	
DATE	14.05.16		

ROUND EDGE
R0.06 MIN - 0.10 MAX
2 PL

SECTION B-B



D3910-3 X-TUBE LUG

RELEASED


2014 JUN 05

DESIGN	AJS	DART AEROSPACE LTD	
DRAWN	AJS	HAWKESBURY, ONTARIO, CANADA	
CHECKED		DRAWING NO.	REV. E
MFG. APPR.		D3910	SHEET 3 OF 5
APPROVED		TITLE	SCALE
DE APPR.		X-TUBE LUG (350)	NTS
DATE	14.05.16	COPYRIGHT © 2010 BY DART AEROSPACE LTD	
THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD.			


SECTION C-C



ROUND EDGE
R0.06 MIN - 0.10 MAX
2 PL



D3910-5 X-TUBE LUG



RELEASED




2014 JUN 05

DESIGN	AJS	DART AEROSPACE LTD	
DRAWN	AJS	HAWKESBURY, ONTARIO, CANADA	
CHECKED	<i>[Signature]</i>	DRAWING NO.	REV. E
MFG. APPR.	<i>[Signature]</i>	D3910	SHEET 4 OF 5
APPROVED	<i>[Signature]</i>	TITLE	SCALE
DE APPR.	<i>[Signature]</i>	X-TUBE LUG (350)	NTS
DATE	14.05.16	COPYRIGHT © 2010 BY DART AEROSPACE LTD	
THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL. AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD.			

SECTION D-D



ROUND EDGE
R0.06 MIN - 0.10 MAX
2 PL



D3910-7 X-TUBE LUG

RELEASED

2014 JUN 05 *qp*

DESIGN	AJS	DART AEROSPACE LTD	
DRAWN	AJS	HAWKESBURY, ONTARIO, CANADA	
CHECKED		DRAWING NO.	REV. E
MFG. APPR.		D3910	SHEET 5 OF 5
APPROVED		TITLE	SCALE
DE APPR.		X-TUBE LUG (350)	NTS
DATE	14.05.16	COPYRIGHT © 2010 BY DART AEROSPACE LTD	
THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD.			



Dart Aerospace Ltd.
1270 Aberdeen Street
Hawkesbury, ON K6A 1K7
Tel: 613 632 9577
Fax: 613 632 1053

PURCHASE ORDER

Purchase Order ID **PO30654**

Purchase Order Date 12/3/2015

PO Print Date 12/7/2015

Page Number 1 of 2

Order From :
METEC METAL TECHNOLOGY INC.
20 TERRY FOX DRIVE PO BOX 781
VANKLEEK HILL, ON K0B 1R0
CA

VC-MET003

Ship To : DART AEROSPACE LTD
1270 ABERDEEN
HAWKESBURY, ON K6A 1K7
CANADA

REVISED \$

Contact Name
Vendor Phone 613 678 3957

Ship To Contact
Ship To Phone
Ship Via: Dart Truck
Ship Acct:

Buyer
Customer POID
Customer Tax # 10127-2607
Terms Net 10
Currency CAD
FOB Destination-Collect

Line Nbr	Reference Vendor Part Number Line Comments Delivery Comments	Description/ Mfg ID	Req Date/ Taxable Promise Date	CD	Req Qty/ Unit of Measure	PO Unit Price	Extended Price
1	D3910-1P AS PER DWG D3910 REV. E B139511	Crosstube Lug	12/18/2015 Yes 12/18/2015		20.00 Each	\$16.10	\$322.00
Line Total:							\$322.00
2	D3910-5P AS PER DWG D3910 REV. E B139667	Crosstube Lug	12/18/2015 Yes 12/18/2015		20.00 Each	\$16.10	\$322.00
Line Total:							\$322.00

Note:

12/7/2015



20 Terry Fox Drive
Vankleek Hill, Ontario K0B 1R0 , Canada
Tel: (613) 678-3957
Fax: (613) 678-3956

Delivery Slip No.: 21078
Date: Jan 25, 2016
Page: 1

Sold to: Dart Aerospace Ltd. Att. Linda Lacelle 1270 Aberdeen Street Hawkesbury, Ontario K6A 1K7	Ship to: Dart Aerospace Ltd. Att. Linda Lacelle 1270 Aberdeen Street Hawkesbury, Ontario K6A 1K7
Order No.: PO30654	Sold By: Walz, Christian D.
Shipped By: your truck	Ship Date: Jan 25, 2016

Description	Unit	Ordered quantity	Shipped quantity	Backorder quantity
D3910-1 Crosstube Lug Alodine and Paint as per QSI 005	Each	20	20	
D3910-5 Crosstube Lug Alodine and Paint as per QSI 005	Each	20		
The delivered goods must be inspected upon receipt to confirm compliance. Should there be discrepancies please notify METEC within 30 days of delivery. The goods are otherwise deemed accepted.				
Received by _____		Thank you for your order!		



20 Terry Fox Drive, Vankleek Hill, Ontario K0B 1R0
Tel. (613) 678-3957 & (613) 678-2782 Fax (613) 678-3956 metec@metec.ca

CERTIFICATE OF CONFORMITY

SOLD TO:

Dart Aerospace Ltd.
1270 Aberdeen Street
Hawkesbury, Ont.
K6A 1K7

SHIPPED TO:

same

<u>QUANTITY</u>	<u>PART NUMBER</u>	<u>PART NAME</u>	<u>P.O. NUMBER</u>
20	D3910-1	Lug	30654

Paint Batch # 20258
MATERIAL: supplied by DART B131451

We hereby certify that the above parts were made in conformance with applicable drawings.

METEC Metal Technology Inc.

A handwritten signature in black ink, appearing to read "Jan Norris", is written over the company name.

Jan Norris

Vankleek Hill, January 25, 2016